



## Staff Report

**Date:** May 15, 2024

**Subject:** HVAC Installation Progress at Evolutions Plaza

### **Background:**

At the July 26, 2023, Board meeting, the purchase and installation of the RTU 1 and RTU 3 HVAC units was approved, as well as the purchase of the split system HVAC units, with future installation considerations discussed. Installation of the split system HVAC units was later approved by the Board at the February 28, 2024 Regular Board Meeting.

### **Update:**

The installation of all aforementioned HVAC units have been scheduled and the progress of each listed below:

- ACCU-1 EVO Child Care 5 ton – Installation completed 4/5/2024
- ACCU-6 EVO intensity Room 4 ton – Installation completed 4/26/2024
- ACCU-7 EVO intensity Room 4 ton – Installation completed 4/26/2024
- ACCU-2 Barber 4 ton – Installation completed 5/3/2024
- ACCU-5 Surgeon 7.5 ton – Installation completed 3/21/2024
- RTU 1 40 Ton – Installation scheduled 5/21/2024
- RTU 3 30 Ton – Installation completed 5/10/2024