	А	В	С	D	E	F	G	Н	I	J	K
1	Tulare Local Heal	th Care Distri	ct							Updated:	11/16/18
			DEFINITIVE		ESTIMATE			BALANCE			
2	START-UP REPAIRS	ESTIMATE	COSTS	DISTRICT TOTAL	ADVENTIST	COMBINED	PAID	OWING	COMPLETED	DEFERRED	NOTES
	Temporary chiller	206 550		206 550		206 550	206 550	0	,		
3	replacement OSHPD	296,558		296,558		296,558	296,558	0	Х		
4	Chiller rental monthly	10,500		10,500		10,500	10,500	0	Х		
	Permanent Chiller	10,300	413,600	413,600		413,600	413,600	0	X		
	New England Sheet			-,			-,	_			
6	Metel	82,000		82,000		82,000	82,000	0	Х		
	Penthouse Boiler Sole										
7	OSHPD	60,000		60,000		60,000	60,000	0	X		
	S SI										
8	Penthouse Chill Water Pumps (2) OSHPD	40.000		40,000		40,000	40,000	0	V		
l-°	r unips (2) USPPU	40,000		40,000		40,000	40,000	0	X		
9	Vaccum Pump OSHPD	70,000		70,000		70,000	70,000	0	Х		
				-,		7,222	-,	_			
10	Medical Air Pump	85,000		85,000		85,000	85,000	0	Х		
	Sprinkler Deficiency	23,000		23,000		33,000	00,000				
11	Repairs	17,393		17,393		17,393	17,393	0	X		
12	Sprinkler Replacement	2,563		2,563		2,563	2,563	0	X		
	Fire Door Inspection-										
13	2018	1,950		1,950		1,950	1,950	0	Х		
11	Fire Door-Repairs Phase I	20,000		20,000		20,000	20,000	0	Х		
	Fire Door-Repairs Phase II	28,610		28,610		28,610	3,697	0	continued project	24,913	Doors ordered 10/19, take 6-10 weeks for delivery; See Phase 2
	OB/2nd Floor Carpet, removal/Floor Tile Abatement with Air Quality Testing	24,152		24,152		24,152	24,152	0	X		
10	Quality results	24,132		24,132		24,132	24,132	0	^		
	OR Tiles-abatement										
	with air quality testing	4,342		4,342		4,342	4,342	0	Х		
	MS 2 Med room										
	abatement with quality										
18	air testing	2,609		2,609		2,609	2,609	0	Х		
	2nd Floor (OB										
10	hallway/2nd floor hallway/flooring	28,995		28,995		28,995	20 005	0	X		
19	Hallway/Hooffing	28,995		28,995		28,995	28,995	0	۸		

	А	В	С	D	E	F	G	Н	I	J	K
1	Tulare Local Heal	th Care Distri	ct							Updated:	11/16/18
2	START-UP REPAIRS	ESTIMATE	DEFINITIVE COSTS	DISTRICT TOTAL	ESTIMATE ADVENTIST	COMBINED	PAID	BALANCE OWING	COMPLETED	DEFERRED	NOTES
	ED restrooms-										
	abatement with air							_			
20	quality testing	2,722		2,722		2,722	2,722	0	X		
21	Ed restrooms flooring	3,316		3,316		3,316	3,316	0	Х		
	ER Registration Flooring	3,662		3,662		3,662	3,662	0	Х		
	ER Security area abatement with air										
	quality testing	1,630		1,630		1,630	1,630	0	X		
	ER Security area- Flooring	800		800		800	800	0	X		
24	MS2 Med room	800		800		800	800	U	^		
25	flooring	1,286		1,286		1,286	1,286	0	×		
	ED 1 Abatement (with	,					·				
	Air Quality Testing	12,457		12,457		12,457	12,457	0	Х		
27	ED1 Flooring	22,140		22,140		22,140	22,140	0	X		
28	Allied Building Lab- Removal and Flooring	8,124		8,124		8,124	8,124	0	X		
	Recovery Room-Cove										
29	Base replacement	463		463		463	463	0	Х		
	Flooring Repairs on										
30	(MS1, MS2, and OB)	10,092		10,092		10,092	10,092	0	X		
31	KITCHED TILE REPAIRS	5,000		5,000		5,000	5,000	0	X		
	OR Tile Repairs	7,425		7,425		7,425	7,425	0	Х		
33	Repairs Elevators	25,143		25,143		25,143	25,143	0	Х		
	ADA upgrades-										
34	elevators	6,664		6,664		6,664	6,664	0	Х		
	State Starters Elevators	24,170		24,170		24,170	24,170	0	Х		
	4HR Load Bank Testing Generator	8,324		8,324		8,324	8,324	0	X		
	MS2 Nurse Call Software Upgrade Life	26.244		25.24		26611				26.044	Project on Hold; Will be incorporated into expanded
3/	Safety (ON HOLD)	26,911		26,911		26,911				26,911	project in Phase 2

	А	В	С	D	E	F	G	Н	I	J	K
1	Tulare Local Heal	th Care Distri	ct							Updated:	11/16/18
			DEFINITIVE		ESTIMATE			BALANCE			
2	START-UP REPAIRS	ESTIMATE	COSTS	DISTRICT TOTAL	ADVENTIST	COMBINED	PAID	OWING	COMPLETED	DEFERRED	NOTES
	MS1 Nurse Call Software Upgrade Life										Project on Hold; Will be incorporated into expanded
	Safety (ON HOLD)	26,911		26,911		26,911				26,911	project in Phase 2
	OR Line Isolation										Job Completed and
39	Repair	80,000		80,000		80,000	40,635	0	Х		fully paid
	Central Processing Humidity/Negative Pressure CDPH/IC	9,157		9,157		9,157		0	x		
	Annual Medical Vacuum Pump Inspection July-2019	3,402		3,402		3,402	3,402	0	x		
	IT Server Room-Fire alarm Smoke Detection	6,308		6,308		6,308	6,308	0	x		
	Seismic Safety Gas-										
	Shutoff Life Safety	3,500		3,500		3,500	3,500	0	Х		
	MRI AC Unit-										
	Repair/Replacement	19,300		19,300		19,300	19,300	0	Х		
	Steam Line Repair	6,000		6,000		6,000	6,000	0	Х		
	Allied Building A/C	0.005		0.005		0.065	0.065	0	V		
	repair Nurse Call system- ICU/PICU (Architect fees included)	8,065 68,927		8,065 68,927	56,757	8,065 125,684	8,065 125,684	0	X		
	MS1 Counter top/cabinet replacements	14,846		14,846		14,846	14,846	0	х		
49	MS2 Counter top/cabinet replacements	14,846		14,846		14,846	14,846	0	Х		
50	ED1 Counter tops- replacements Kitchen	14,846		14,846		14,846	14,846	0	Х		
51	counter/cabinet replacement	14,846		14,846		14,846	14,846	0	x		
52	NPC 2-MS1-hallway lights (oshpd, contingencies, IOR NPC 2-ED (OSHPD,	120,000		120,000		120,000	68,853	Deferred	50%	56,680	\$56,680 balance is being deferred to Phase 2 \$120,000 Balance is being deferred to
	CONTINGENCIES, IOR)	120,000		120,000		120,000		Deferred	80%	120,000	Phase 2

	А	В	С	D	E	F	G	Н	I	J	K
1	Tulare Local Heal	th Care Distri	ct							Updated:	11/16/18
			DEFINITIVE		ESTIMATE			BALANCE		-	
2	START-UP REPAIRS	ESTIMATE	COSTS	DISTRICT TOTAL	ADVENTIST	COMBINED	PAID	OWING	COMPLETED	DEFERRED	NOTES
	NPC 2-MS2-Hallway										\$120,000 Balance is
	lights (OSHPD,										being deferred to
	Contingencies, IOR)	120,000		120,000		120,000		Deferred	50%	120,000	Phase 2
55	3rd Floor A/C Repair	9,924		9,924		9,924	9,924	0			
	Certified Medical Gas										
	Repairs/Dew point										
	monitors	17,915		17,915		17,915	17,915	0	X		
	2nd Floor Leveling	23,804		23,804		23,804	23,804	0	X		
58	ED Floor Leveling	15,717		15,717		15,717	15,717	0	Х		
											Paid to Current
	Krazan Construction										11/7; Balance to
-	Inspection	20,000		20,000		20,000	7,992	Deferred	Х	12,008	Phase 2
	Repairs-Westcom MS1	45.000		45.000		45.000	45.000	0	V		
	and MS2	15,000		15,000		15,000	15,000	0	X		
01	Kitchen Repairs Architect Fees-	52,410		52,410		52,410	58,234	0	Λ		
62	ICU/PICU nurse call			0	27,756	27,756	72,414	0	Х		
-	OR air duct cleaning			0	16,850	16,850	16,850	0	X		
	OR lights installation			0	10,030	10,000	10,000	0	A		To be Addressed in
	(OSHPD)			0		0		0			Phase 2
	CONSTRUCTION										
	CONTINGENCIES	100,000		100,000		100,000	58,625	0	Х		
66	GRAND TOTAL	1,850,724	413,600	2,264,324	101,363	2,365,687	1,944,382	0		387,423	